

**DAILY CONSTRUCTION REPORT**

Date: Tuesday, 10-24-2017  
(Day 128)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Drizzle w/ occasional rain  
**TEMP:** Low 60's  
**WIND:** Light breeze  
**HUMIDITY:** Wet

**FIELD FORCE**

| Name of Contractor | Supervisor | Non-Supervisor | Remarks   |
|--------------------|------------|----------------|---|
| Storey Brothers    | 1          | 3              | Install driveway culverts                       |
| Northeast Safety   |            | 3              | Storey Bros. work zone Flaggers (incl. Breaker) |
| Summit Natural Gas | 1          | 2              | Install gas services to homes (not in contract) |
|                    |            |                |   |
|                    |            |                |   |

**VISITORS**

| Time | Name | Representing | Remarks |
|------|------|--------------|---------|
|      |      |              |         |
|      |      |              |         |
|      |      |              |         |

**EQUIPMENT**

|  |
|--|
| 3 Excavators (2 active & 1 idle) – CAT 316F (w/ clean-up bucket), CAT 315C (excavating swales prior to shaping), CAT 329D (idle) |
| 1 Loader – CAT 930H  |
| 1 Dozer – CAT D5K2 (idle)  |
| 1 Smooth Drum Roller – Ingersoll IR-116D (idle)  |
|  |

**TODAY'S CONSTRUCTION ACTIVITIES**

|   |
|---|
| Installed driveway culverts and shaped drainage swales along the west side of the road. |
| Summit Natural Gas installed gas service at 99 Middle Road.                             |
|   |
|   |

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

|  |
|--|
| Heavy rain expected. May be rained out. If weather permits, the crew may start stripping pavement from STA 25+00 to end water main extension blasting at 13+50 (end of installed section of water main extension). |
|  |

**QUALITY ASSURANCE**

|   |
|---|
| SME on-site to oversee progress, facilitate communications, and inspect erosion control measures. |
|   |

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: James C. Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
October 24, 2017



Photo 1 – Installing driveway culvert at 58 Middle Road



Photo 2 – Shaping drainage swale between culvert installations.



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
October 24, 2017



Photo 3 – Using a plate compactor to bed the crushed stone around and over the driveway culvert prior to placing gravel.



Photo 4 – Crew installed driveway culverts from STA 32+00 to STA 18+00 along the west side of the road. Here installing culvert at 44 Middle Road near STA 23+00.