

DAILY CONSTRUCTION REPORT

Date: Wednesday, 10-25-2017

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Rain, Heavy at times
TEMP: Low 60's
WIND: Light to gusting
HUMIDITY: Wet

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers			Rained out
Northeast Safety (Flaggers)			Rained out

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 Excavators (all idle) – CAT 316F, CAT 315C, & CAT 329D
1 Loader – CAT 930H (idle)
1 Dozer – CAT D5K2 (idle)
1 Smooth Drum Roller – Ingersoll IR-116D (idle)

TODAY'S CONSTRUCTION ACTIVITIES

Work cancelled due to rain.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

If weather permits, the crew may start stripping pavement from STA 25+00 to end water main extension blasting at 13+50 (end of installed section of water main extension).

QUALITY ASSURANCE

SME on-site to measure and verify installed quantities and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: James C. Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
October 25, 2017



Photo 1 – View from 42 Middle Road looking north. Work cancelled today due to rain.



Photo 2 – View of the retaining wall looking north. “Stream” at left.