

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 25 Oct. 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE

Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	3-4	On-site 10/19 through 10/24
NORTHEAST SAFETY (Flagging)	0	3	On-site 10/19 through 10/24
SUMMIT NATURAL GAS	1	2-5	Installing services 10/23 & 10/24
CONSTRUCTION SERVICES AND IRRIGATION (CSI) – Dave Bernard, PWD Inspector	1		On-site 10/23 & 10/24

VISITORS

Date	Name	Representing	Remarks

TYPICAL EQUIPMENT ON-SITE

1-3 EXCAVATORS, 1 DOZERS, 1 LOADER, & 1 ROLLER (Storey Brothers)

CONSTRUCTION ACTIVITIES

Thurs., 10/19 – Complete box cut and placement of new base gravel from STA 32+75 to STA 31+00 and relocate to STA 27+00.

Fri., 10/20 – Place surface gravel (pavement millings) from STA 49+00 to STA 40+50.

Sat., 10/21 & Sun., 10/22 – No Work

Mon., 10/23 – Place surface gravel (pavement millings) from STA 40+50 to STA 27+75.

Tues., 10/24 – Installed driveway culverts southward from 58 Middle Road.

Wed., 10/25 – Work cancelled due to heavy rain

PROJECTED CONSTRUCTION ACTIVITIES

Thurs., 10/26 – Strip Pavement

Fri., 10/27 – Place loam

Sat., 10/28 & Sun., 10/29 – No Work

Mon., 10/30 – Grade surface gravel from STA 49+00 to STA 27+75 and pave

Tues., 10/31 – Seed and mulch along paved segment

Wed., 11/01 – Seed and mulch along paved segment

QUALITY ASSURANCE:

SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: James C. Manzer, P.E., PTOE

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, October 19th - Began the box cut at STA 32+75 (south edge of 62 Middle Road Driveway) in the southbound lane working southward.



Photograph 2: Thursday, October 19th - Southern end of the day's box cut at STA 31+00 in front of 57 Middle Rd. (meeting up with 400-foot section previously box cut to STA 27+00). Crew then switched to east side of the road at STA 32+75 and worked southerly to match up to this point.



Photograph 3 - Friday, October 20th – Began the day at STA 49+50 placing surface gravel (pavement millings) in the southbound lane in a southerly direction.



Photograph 4 - Friday, October 20th – GPS equipped dozer and laser measured grade stakes used to set road to proper grade. Crew placed surface gravel for 900 feet of roadway to STA 40+50 just south of Storey Brook Lane.



Photograph 5 – Monday, October 23rd – Began the day at STA 40+50 placing surface gravel (pavement millings) in the southbound lane in a southerly direction.



Photograph 6 - Monday, October 23rd - Flushing at the Hydrant at STA 27+00. Flow is directed to the catch basin in front of 54 Middle Road which discharges to the drainage easement at 55 Middle Road.



Photograph 7 – Tuesday, October 24th - Shaping drainage swale between culvert installations.



Photograph 8 - Tuesday, October 24th – Crew installed driveway culverts from STA 32+00 to STA 18+00 along the west side of the road. Here installing culvert at 44 Middle Road near STA 23+00.



Photograph 9 – Wednesday, October 25th – View from 42 Middle Road looking north. Work cancelled today due to rain.



Photograph 10 – Wednesday, October 25th – View of the retaining wall looking north. “Stream” at left.