

DAILY CONSTRUCTION REPORT

Date: Tuesday, 10-31-2017
(Day 131)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Upper 50's
WIND: Breezy
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Box cut place subbase gravel
Northeast Safety		3	Storey Bros. work zone Flaggers (incl. Breaker)

VISITORS

Time	Name	Representing	Remarks
2:30PM	Bill Shane, Town Manager.	Town of Cumberland	Noticed water coming out of the east side ditch into box cut from water main trench. Authorized the installation of 6 inch UD on east and west sides of Middle Road from STA 26+80 to approximate STA 20+00.

EQUIPMENT

2 Excavators – CAT 329D (w/ clean-up bucket for stripping pavement) & CAT 316F (w/ clean up bucket for shaping swales after stripping)
2 Dozers – CAT D5K2 (Place surface gravel and temporarily regrade road after stripping pavement), Deere 550H (idle)
1 Loader - CAT 930H (used to back drag surface gravel after dozing prior to rolling)
1 Smooth Drum Roller – Ingersoll IR-116D (compaction of road)

TODAY'S CONSTRUCTION ACTIVITIES

Worked on full depth box cut construction from STA 27+00 to STA 24+50 southward on east travel lane then relocated to west travel lane and worked on full depth box cut construction 27+00 to STA 24+50.
Installed 6 inch UD outlet pipe at STA 26+75 to daylight in rip rap swale.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Install 6 inch underdrain on east and west side of Middle Road STA 26+80 to 20+20 southward.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
October 31, 2017



Photo 1 – Actively working on box cut for full depth construction, STA 26+00 headed southward on west side of Middle Road.



Photo 2 – Placing woven fabric on subgrade. Water is entering the box cut from the adjacent driveway. The new 6 inch UD will be installed through this location.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
October 31, 2017



Photo 3 – Box cut for full depth construction on west side of Middle Road.



Photo 4 – Installing 6 inch UD at STA 26+75 to daylight into rip rap swale.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
October 31, 2017



Photo 5 – Continuing box cut for full depth construction on east side of Middle Road STA 26+00.



Photo 6 – Box cut for full depth construction on east side of Middle Road.