

DAILY CONSTRUCTION REPORT

Date: Wednesday, 10-04-2017
(Day 114)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sunny, Scattered Clouds
TEMP: AM: low 50's PM: low 70's
WIND: Calm
HUMIDITY: Crisp

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	3	Installing long side water services
Northeast Security		3	Flaggers for Storey work zone (incl. breaker)
Construction Services & Irrigation	1	0	Dave Bernard, PWD Inspector

VISITORS

Time	Name	Representing	Remarks
2:45 pm	Dan Diffin	SME	Weekly progress meeting
3:00 pm	Rob Storey	Contractor	Weekly progress meeting
3:15 pm	Chris Bolduc	Town	Weekly progress meeting

EQUIPMENT

2 Excavators – CAT 325F (excavating for waterline), CAT 315C (idle) & CAT 330D (hoe ram for ledge if necessary)
2 Loaders – CAT 930H (with side dump bucket for backfilling sand), CAT 930M (with lifting forks for moving materials)
2 Dozers – Deere 550H (dozing top of backfill), CAT D5K2 (idle)
1 Smooth Drum Roller – Volvo 540 (upper trench compaction), Ingersoll IR-116D (road compaction)
1 Percussion Rock Drill – ROC D3 (McGoldrick - idle)

TODAY'S CONSTRUCTION ACTIVITIES

Storey Brothers installed "long side" services starting at 38 Middle Road working north to 54 Middle Road.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Install remaining "short side" water services.
Stage blocks for retaining wall construction of Friday.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: James C. Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
October 4, 2017



Began the day installing the "long side" water service at 38 Middle Road working back from the curb stop to the main across the road.



Later in the day finishing up 2 long side services near 54 Middle Road.