

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 08 Nov. 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE

Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	3-4	On-site 10/26 through 11/01
NORTHEAST SAFETY (Flagging)	0	3	On-site 10/26 through 11/01
SUMMIT NATURAL GAS	1	0	On-site 11/-2 through 11/06
CONSTRUCTION SERVICES AND IRRIGATION (CSI) – Dave Bernard, PWD Inspector	0		

VISITORS

Date	Name	Representing	Remarks

TYPICAL EQUIPMENT ON-SITE

1-3 EXCAVATORS, 1 DOZERS, 1 LOADER, & 1 ROLLER (Storey Brothers)

CONSTRUCTION ACTIVITIES

Thurs., 11/02 – Completed installing 6 inch UD to STA 19+50 and continued box cut for full depth construction STA 24+50 to STA 23+75.

Fri., 11/03 – Continued box cut for full depth construction STA 23+75 to STA 20+00.

Sat., 11/04 & Sun., 11/05 – No Work

Mon., 11/06 – Worked on box cut for full depth construction STA 20+00 to STA 17+50.

Tues., 11/07 – Installed 6 inch UD STA 16+40 to STA 13+00. Worked on box cut for full depth construction STA 17+50 to STA 16+00.

Wed., 11/08 – Continued box cut for full depth construction STA 16+00 to STA 14+00 which will mark the ending STA for 2017.

PROJECTED CONSTRUCTION ACTIVITIES

Thurs., 11/09 – Place reclaim, fine grade, and prep for pavement.

Fri., 11/10 – Place reclaim, fine grade, and prep for pavement.

Sat., 11/11 & Sun., 11/12 – No Work

Mon., 11/13 – Begin paving binder course. (Weather Permitting)

Tues., 11/14 – Continue paving binder course. (Weather Permitting)

Wed., 11/15 – Tentatively scheduled to have Ted Berry pig the water main in an effort to get a passing bacteria test. Continue working on driveway aprons.

QUALITY ASSURANCE:

SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, November 2nd – Installing 6 inch UD around STA 19+00, east side of Middle Road.



Photograph 2: Thursday, November 2nd – Working on box cut for full depth construction STA 23+50.



Photograph 3 - Friday, November 3rd – Placing subbase gravel STA 21+00.



Photograph 4 - Friday, November 3rd – Working on box cut for full depth construction STA 20+00 on east side of Middle Road.



Photograph 5 – Monday, November 6th – Continuing box cut for full depth construction STA 17+50 on west side of Middle Road.



Photograph 6 - Monday, November 6th – Placing subbase gravel in front of Waterfall Way.



Photograph 7 – Tuesday, November 7th – Installing 6 inch UD STA 16+40 to STA 13+00 on west side of Middle Road.



Photograph 8 - Tuesday, November 7th – Placing subbase gravel STA 16+00 on east side of Middle Road.



Photograph 9 – Wednesday, November 8th – Box cut for full depth construction STA 15+00 to STA 14+00. STA 14+00 will be the ending STA for 2017 construction.



Photograph 10 – Wednesday, November 8th – Installing the 15 inch corrugate PE cross culvert close to Shirley Lane.