

**DAILY CONSTRUCTION REPORT**

Date: Thursday, 11-09-2017  
(Day 137)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Clear  
**TEMP:** Low 40's  
**WIND:** Light  
**HUMIDITY:** Low

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Place and grade reclaim
Northeast Safety		3	Storey Bros. work zone Flaggers (incl. Breaker)

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 Excavators – CAT 329D (w/ clean-up bucket for stripping pavement) & CAT 316F (w/ clean up bucket for shaping swales after stripping)
2 Dozers – CAT D5K2 (Place surface gravel and temporarily regrade road after stripping pavement), Deere 550H (idle)
1 Loader - CAT 930H (used to back drag surface gravel after dozing prior to rolling)
1 Smooth Drum Roller – Ingersoll IR-116D (compaction of road)

**TODAY'S CONSTRUCTION ACTIVITIES**

Worked on placing and grading reclaim STA 27+00 southward to STA 14+00.
PWD had a water main break at approximate STA 63+75 in front of 125 Middle Road due to an increase in working pressure. Storey Brothers provided the excavation while PWD made the repair. Storey Brothers will need to repair curbing, storm drain, and pavement in this. The full section of curbing will be replaced as to eliminate any seams in the bituminous curb. Pavement will be repaired according to plan detail.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Fine grade and prep for pavement.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 9, 2017



Photo 1 – Grade stakes on center line to begin grading reclaim.



Photo 2 – Placing reclaim STA 27+00.



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 9, 2017



Photo 3 – Grading reclaim to prepare for pavement placement.



Photo 4 – Area of water main break in front of 125 Middle Road.



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 9, 2017



Photo 5 – Reclaim placement on west side of Middle Road.



Photo 6 – Placing and grading reclaim on east side of Middle Road STA 25+50.