

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 01 Nov. 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE

Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	3-4	On-site 10/26 through 11/01
NORTHEAST SAFETY (Flagging)	0	3	On-site 10/26 through 11/01
SUMMIT NATURAL GAS	0	0	-
CONSTRUCTION SERVICES AND IRRIGATION (CSI) – Dave Bernard, PWD Inspector	1		On-site 10/25 & 10/31

VISITORS

Date	Name	Representing	Remarks
10/31	Bill Shane, PE	Town of Cumberland	
	Town Manager		

TYPICAL EQUIPMENT ON-SITE

1-3 EXCAVATORS, 1 DOZERS, 1 LOADER, & 1 ROLLER (Storey Brothers)

CONSTRUCTION ACTIVITIES

Thurs., 10/26 – Stripped existing pavement from STA 25+00 to STA 19+75

Fri., 10/27 – Installed water services at 42 Middle Road.

Sat., 10/21 & Sun., 10/22 – No Work

Mon., 10/30 – Stripped existing pavement from STA 19+75 to STA 14+00.

Tues., 10/31 – Continued box cut for full depth construction from STA 27+00 to STA 24+50.

Wed., 11/01 – Installed 6 inch UD piping from STA 26+80 to STA 20+00 on west side of Middle Road and from STA 26+80 to STA 24+00 on east side of Middle Road.

PROJECTED CONSTRUCTION ACTIVITIES

Thurs., 11/02 – Finish installation of 6 inch UD on east side of Middle Road from STA 24+00 to STA 20+00.

Fri., 11/03 – Continue box cut for full depth construction from STA 24+50.

Sat., 11/04 & Sun., 11/05 – No Work

Mon., 11/06 – Continue box cut for full depth construction and place subbase gravel.

Tues., 11/07 – Continue box cut for full depth construction and place subbase gravel.

Wed., 11/08 – Continue box cut for full depth construction and place subbase gravel.

QUALITY ASSURANCE:

SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: James C. Manzer, P.E., PTOE

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, October 26th – Performed test pit while stripping existing pavement to determine existing pavement and gravel depths.



Photograph 2: Thursday, October 26th – Stripping existing pavement in are in front of 42 Middle Road.



Photograph 3 - Friday, October 27th – Installing water service for 42 Middle Road.



Photograph 4 - Friday, October 27th – Backfilling water service at 42 Middle Road.



Photograph 5 – Monday, October 30th – Stripping existing pavement at STA 19+75 on east side of Middle Road.



Photograph 6 - Monday, October 30th – Test pit 2 excavated while stripping existing pavement to determine existing depths of pavement and gravel.



Photograph 7 – Tuesday, October 31st – Box cut for full depth construction at STA 27+00 on east side of Middle Road.



Photograph 8 - Tuesday, October 31st – Box cut for full depth construction at STA 26+00 on west side of Middle Road.



Photograph 9 – Wednesday, November 1st – Installing 6 inch UD piping on east side of Middle Road STA 26+80 to STA 20+00 to help dewater the area with blasted ledge.



Photograph 10 – Wednesday, November 1st – Backfilled 6 inch UD on east side of Middle Road STA 26+80 to STA 20+00.