

DAILY CONSTRUCTION REPORT

Date: Monday, 11-13-2017
(Day 139)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast
TEMP: Low 30's
WIND: Light
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	
Northeast Safety		3	Storey Bros. work zone Flaggers (incl. Breaker)
Glidden Paving	1	7	Paving

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 Excavators – CAT 329D (w/ clean-up bucket for stripping pavement) & CAT 316F (w/ clean up bucket for shaping swales after stripping)
2 Dozers – CAT D5K2 (Place surface gravel and temporarily regrade road after stripping pavement), Deere 550H (idle)
1 Loader - CAT 930H (used to back drag surface gravel after dozing prior to rolling)
1 Smooth Drum Roller – Ingersoll IR-116D (compaction of road)

TODAY'S CONSTRUCTION ACTIVITIES

Glidden Paving onsite to pave first two inch lift of binder course on west side of Middle Road STA 49+50 to STA 14+00.
Storey Brothers excavated for a pit on south end of project to facilitate water main pigging.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Glidden Paving will pave east site of Middle Road STA 49+50 to STA 14+00.
Storey Brothers will be working on and driveway touch up and raising gate valves.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.
SME checked pavement temps and on-site to oversee placement.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 13, 2017



Photo 1 – Middle Road – Fine Graded



Photo 2 – Rollers to be used on this paving project.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 13, 2017



Photo 3 – Rolling pavement after placement.



Photo 4 – Rolling pavement with the tire roller.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 13, 2017



Photo 5 – Paving west side of Middle Road.



Photo 6 – Compacting pavement in front of Waterfall Way.