

**DAILY CONSTRUCTION REPORT**

Date: Tuesday, 11-14-2017  
(Day 140)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Overcast  
**TEMP:** Low 40's  
**WIND:** Light  
**HUMIDITY:** Low

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	
Northeast Safety		3	Storey Bros. work zone Flaggers (incl. Breaker)
Glidden Paving	1	7	Paving

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 Excavators – CAT 329D (w/ clean-up bucket for stripping pavement) & CAT 316F (w/ clean up bucket for shaping swales after stripping)
2 Dozers – CAT D5K2 (Place surface gravel and temporarily regrade road after stripping pavement), Deere 550H (idle)
1 Loader - CAT 930H (used to back drag surface gravel after dozing prior to rolling)
1 Smooth Drum Roller – Ingersoll IR-116D (compaction of road)

**TODAY'S CONSTRUCTION ACTIVITIES**

Glidden Paving onsite to pave first two inch lift of binder course on east side of Middle Road STA 49+50 to STA 14+00.
Storey Brothers went through and backed up pavement and driveways along Middle Road STA 49+50 to STA 14+00.
I went through and marked driveway grading limits at 58, 70, 72. and 71 Middle Road. I also discovered three culverts that need to be reset to help with ditch side slopes and driveway entrances at 50, 58, and 70 Middle Road.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Ted Berry will be onsite to pig the water main.
Storey Brothers will work on cutting and shaping driveways for pavement.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.
SME checked pavement temps and on-site to oversee placement.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 14, 2017



Photo 1 – Placing tack coat on centerline pavement joint.



Photo 2 – Compacting pavement on east side of Middle Road.



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 14, 2017



Photo 3 – Paving east side of Middle Road.



Photo 4 – Paving east side of Middle Road in front of Range Way.



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 14, 2017



Photo 5 – Paving and compacting east side of Middle Road around Waterfall Way.



Photo 6 – Culvert at 70 Middle Road that will be reset lower to help with gradient at entrance of driveway.