

DAILY CONSTRUCTION REPORT

Date: Tuesday, 11-15-2017
(Day 141)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Partly Sunny
TEMP: Low 40's
WIND: Light
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	
Northeast Safety		3	Storey Bros. work zone Flaggers (incl. Breaker)
Ted Berry	1	2	Pigged the line

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 Excavators – CAT 329D (w/ clean-up bucket for stripping pavement) & CAT 316F (w/ clean up bucket for shaping swales after stripping)
2 Dozers – CAT D5K2 (Place surface gravel and temporarily regrade road after stripping pavement), Deere 550H (idle)
1 Loader - CAT 930H (used to back drag surface gravel after dozing prior to rolling)
1 Smooth Drum Roller – Ingersoll IR-116D (compaction of road)

TODAY'S CONSTRUCTION ACTIVITIES

Ted Berry on site to pig the water main in an effort to get a passing bacteria test. Storey Brothers assisted them.
Storey Brothers work on backing up edge of pavement and driveways.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Storey Brothers will reset culverts at 58 and 70 Middle Road to help with driveway entrance gradients and ditch side slopes.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 15, 2017



Photo 1 – Ted Berry setting up to pig the water main.



Photo 2 – Binder course pavement on Middle Road.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 15, 2017



Photo 3 – Backing up driveway at 71 Middle Road.



Photo 4 – Backing up driveways and edge of pavement.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 15, 2017



Photo 5 – Backing up driveways and edge of pavement.