

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 15 Nov. 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	3-4	On-site 11/09 through 11/15
NORTHEAST SAFETY (Flagging)	0	3	On-site 11/09 through 11/15
SUMMIT NATURAL GAS	0	0	-
CONSTRUCTION SERVICES AND IRRIGATION (CSI) – Dave Bernard, PWD Inspector	1	0	On-site 11/13 and 11/15
Glidden Paving	1	7	On-site 11/13 and 11/14
Ted Berry	1	2	On – Site 11/15
VISITORS			
Date	Name	Representing	Remarks
TYPICAL EQUIPMENT ON-SITE			
1-3 EXCAVATORS, 1 DOZERS, 1 LOADER, & 1 ROLLER (Storey Brothers)			
1-Paver, 3-Rollers (Glidden Paving)			
CONSTRUCTION ACTIVITIES			
Thurs., 11/09 – Placed and graded reclaim STA 27+00 to STA 14+00.			
Fri., 11/10 – Fine graded reclaim STA 27+00 to STA 14+00.			
Sat., 11/11 & Sun., 11/12 – No Work			
Mon., 11/13 – Paved first layer of binder course on west side of Middle Road from STA 49+50 to STA 14+00. Excavated end of water main to prepare for water main pigging.			
Tues., 11/14 – Paved first layer of binder course on east side of Middle Road from STA 49+50 to STA 14+00. Backed up edge of paved and driveway entrances.			
Wed., 11/15 – Worked on backing up edge of pavement and driveways. Ted Berry on-site to pig water main.			
PROJECTED CONSTRUCTION ACTIVITIES			
Thurs., 11/16 – Cut pavement at driveway entrances and begin grading for pavement.			
Fri., 11/17 – Continue working on driveway entrances and reset some culverts to help with driveway entrances and ditch side slopes.			
Sat., 11/18 & Sun., 11/19 – No Work			
Mon., 11/20 – Work on ditching and site clean-up.			
Tues., 11/21 – Possible driveway paving and other paving hand work.			
Wed., 11/22 – Continue site clean-up for winter.			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, November 9th – Placing and grading reclaim on west side of Middle Road in area of Range Way.



Photograph 2: Thursday, November 9th – Placing and grading reclaim on east side of Middle Road near Shirley Lane.



Photograph 3 - Friday, November 10th – Middle Road fine graded looking southward from STA 49+50.



Photograph 4 - Friday, November 10th – Middle Road fine graded looking southward from Waterfall Way.



Photograph 5 – Monday, November 13th – Paving west side of Middle Road.



Photograph 6 - Monday, November 13th – Compacting pavement on west side of Middle Road near Range Way.



Photograph 7 – Tuesday, November 14th – Paving east side of Middle Road.



Photograph 8 - Tuesday, November 14th – Compacting pavement on east side of Middle Road.



Photograph 9 – Wednesday, November 15th – Ted Berry setting up to pig the water main.



Photograph 10 – Wednesday, November 15th – Backing up pavement and driveway entrances.