

**DAILY CONSTRUCTION REPORT**

Date: Tuesday, 11-16-2017  
(Day 142)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Overcast, showers  
**TEMP:** Low 40's  
**WIND:** Light  
**HUMIDITY:** High

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Grading driveways
Northeast Safety		3	Storey Bros. work zone Flaggers (incl. Breaker)

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 Excavators – CAT 329D (w/ clean-up bucket for stripping pavement) & CAT 316F (w/ clean up bucket for shaping swales after stripping)
2 Dozers – CAT D5K2 (Place surface gravel and temporarily regrade road after stripping pavement), Deere 550H (idle)
1 Loader - CAT 930H (used to back drag surface gravel after dozing prior to rolling)
1 Smooth Drum Roller – Ingersoll IR-116D (compaction of road)

**TODAY'S CONSTRUCTION ACTIVITIES**

Reset culverts at 62 and 70 Middle Road to help with ditch slopes and driveway entrances.
Prepared driveway entrances at 58, 62, and 70 Middle Road. At 70 Middle Road, with permission from owners, we went approximately 10 feet beyond R/W to help with slope of entrance.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Continue with driveway prep and install culverts at 76, 78, and 80 Middle Road.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 16, 2017



Photo 1 – Graded driveway at 58 Middle Road.



Photo 2 – Resetting culvert at 62 Middle Road to help with ditch side slope.



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 16, 2017



Photo 3 – Culvert reset at 62 Middle Road.



Photo 4 – Driveway and ditch grading on Middle Road.

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 16, 2017



Photo 5 – Driveway entrance at 62 Middle Road.