

**DAILY CONSTRUCTION REPORT**

Date: Thursday, 11-02-2017  
(Day 133)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Partly Cloudy  
**TEMP:** Low 60's  
**WIND:** Light  
**HUMIDITY:** Low

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Box cut place subbase gravel
Northeast Safety		3	Storey Bros. work zone Flaggers (incl. Breaker)

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 Excavators – CAT 329D (w/ clean-up bucket for stripping pavement) & CAT 316F (w/ clean up bucket for shaping swales after stripping)
2 Dozers – CAT D5K2 (Place surface gravel and temporarily regrade road after stripping pavement), Deere 550H (idle)
1 Loader - CAT 930H (used to back drag surface gravel after dozing prior to rolling)
1 Smooth Drum Roller – Ingersoll IR-116D (compaction of road)

**TODAY'S CONSTRUCTION ACTIVITIES**

Installed 6 inch UD from STA 24+00 to STA 21+00 on west side of Middle Road.
Continued box cut for full depth construction STA 24+50 to 23+75.
Replaced two hydrants thought by Storey Brothers to be the cause of failing bacteria tests.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Continue box cut for full depth construction from STA 23+75 southward.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 2, 2017



Photo 1 – Working on 6 inch UD at STA 24+00 southward on west side of Middle Road.



Photo 2 – Installing 6 inch UD on west side of Middle Road, STA 21+50.

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 2, 2017



Photo 3 – Capped end of 6 inch UD on west side of Middle Road, STA 21+00.



Photo 4 – Box cut for full depth construction STA 24+00

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 2, 2017



Photo 5 – Box cut for full depth construction on west side of Middle Road.



Photo 6 – Box cut for full depth construction east side of Middle Road, STA 24+00.