

DAILY CONSTRUCTION REPORT

Date: Monday, 11-06-2017
(Day 134)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast AM, Rain PM
TEMP: Low 60's
WIND: Breezy
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	1	Box cut place subbase gravel
Northeast Safety		3	Storey Bros. work zone Flaggers (incl. Breaker)

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 Excavators – CAT 329D (w/ clean-up bucket for stripping pavement) & CAT 316F (w/ clean up bucket for shaping swales after stripping)
2 Dozers – CAT D5K2 (Place surface gravel and temporarily regrade road after stripping pavement), Deere 550H (idle)
1 Loader - CAT 930H (used to back drag surface gravel after dozing prior to rolling)
1 Smooth Drum Roller – Ingersoll IR-116D (compaction of road)

TODAY'S CONSTRUCTION ACTIVITIES

Worked on box cut for full depth construction STA 20+00 to STA 17+50 on east and west side of Middle Road.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue box cut for full depth construction from STA 17+50 southward.
Install 6 inch UD from STA 16+25 to STA 13+50 on west side of Middle Road.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 6, 2017



Photo 1 – Box cut for full depth construction on west side of Middle Road approximate STA 17+50.



Photo 2 – Placed subbase gravel on west side of Middle Road in front of Waterfall Way.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 6, 2017



Photo 3 – Box cut for full depth construction approximate STA 20+00 on east side of Middle Road.



Photo 4 – Box cut for full depth construction STA 18+00 on east side of Middle Road.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 6, 2017



Photo 5 – Placing subbase gravel on east side of Middle Road in front of Waterfall Way.



Photo 6 – Box cut for full depth construction and shaping slope for rip rap approximate STA 18+00/