

DAILY CONSTRUCTION REPORT

Date: Tuesday, 11-07-2017
(Day 135)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast
TEMP: 40's
WIND: Breezy
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Box cut place subbase gravel
Northeast Safety		3	Storey Bros. work zone Flaggers (incl. Breaker)

VISITORS

Time	Name	Representing	Remarks
8:30 AM		S.W. Cole	Performed density tests on gravel placed to date, all passed.

EQUIPMENT

2 Excavators – CAT 329D (w/ clean-up bucket for stripping pavement) & CAT 316F (w/ clean up bucket for shaping swales after stripping)
2 Dozers – CAT D5K2 (Place surface gravel and temporarily regrade road after stripping pavement), Deere 550H (idle)
1 Loader - CAT 930H (used to back drag surface gravel after dozing prior to rolling)
1 Smooth Drum Roller – Ingersoll IR-116D (compaction of road)

TODAY'S CONSTRUCTION ACTIVITIES

Worked on box cut for full depth construction STA 17+50 to STA 15+50.
Installed 6 inch UD from STA 16+25 to STA 13+50 on west side of Middle Road.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue box cut for full depth construction from STA 15+50 southward toward STA 14+00 which will be the end point for 2017 construction.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 7, 2017



Photo 1 – Installing 6 inch UD STA 16+40 to STA 13+00 on west side of Middle Road.



Photo 2 – Placing subbase gravel at STA 17+00.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 7, 2017



Photo 3 – Installing 6 inch UD at STA 13+00 on west side of Middle Road.



Photo 4 – Box cut for full depth construction STA 16+00 on east side of Middle Road.

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
November 7, 2017



Photo 5 – Box cut for full depth construction on east side of Middle Road.



Photo 6 – Placing subbase gravel at STA 16+00 on east side of Middle Road.