



Sevee & Maher Engineers, Inc.

ENVIRONMENTAL • CIVIL • GEOTECHNICAL • WATER • COMPLIANCE

SEVEE & MAHER ENGINEERS, INC

## DAILY CONSTRUCTION REPORT

Date: Tuesday, 11-17-2017  
(Day 143)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Clear  
**TEMP:** Low 40's  
**WIND:** 15-20 mph  
**HUMIDITY:** Low

### FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Grading driveways
Northeast Safety		3	Storey Bros. work zone Flaggers (incl. Breaker)

### VISITORS

Time	Name	Representing	Remarks

### EQUIPMENT

2 Excavators – CAT 329D (w/ clean-up bucket for stripping pavement) & CAT 316F (w/ clean up bucket for shaping swales after stripping)
2 Dozers – CAT D5K2 (Place surface gravel and temporarily regrade road after stripping pavement), Deere 550H (idle)
1 Loader - CAT 930H (used to back drag surface gravel after dozing prior to rolling)
1 Smooth Drum Roller – Ingersoll IR-116D (compaction of road)

### TODAY'S CONSTRUCTION ACTIVITIES

Place driveway culverts at 76, 78, and 80 Middle Road.
Prepared driveway entrances for pavement.

### TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue driveway pavement prep. Install remainder of driveway culverts.
Begin paving driveway entrances.

### QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

### DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 17, 2017



Photo 1 – Graded driveway at 70 Middle Road.



Photo 2 – Preparing to install driveway culvert at 78 Middle Road.



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 17, 2017



Photo 3 – Installing culvert at 78 Middle Road.



Photo 4 – Graded driveway at Storey Brook Lane.

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 17, 2017



Photo 5 – Backing up edge of pavement at Storey Brook Lane.