

**DAILY CONSTRUCTION REPORT**

Date: Tuesday, 11-21-2017  
(Day 145)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Clear  
**TEMP:** High 40's  
**WIND:** Light  
**HUMIDITY:** Low

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	2	Grading driveways
Northeast Safety		3	Storey Bros. work zone Flaggers (incl. Breaker)

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 Excavators – CAT 329D (w/ clean-up bucket for stripping pavement) & CAT 316F (w/ clean up bucket for shaping swales after stripping)
1 Loader - CAT 930H (used to back drag surface gravel after dozing prior to rolling)
1 Smooth Drum Roller – Ingersoll IR-116D (compaction of road)

**TODAY'S CONSTRUCTION ACTIVITIES**

Storey Brothers continued driveway culvert installation and ditching on Middle Road.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Continue ditching and site clean-up on Middle Road.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Spectrum Communications

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 21, 2017



Photo 1 – Driveway culvert installation north of Waterfall Way.



Photo 2 – Ditching north of Waterfall Way.



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
November 21, 2017



Photo 3 – Culvert installed today just north of Waterfall Way.



Photo 4 – Ditching in front of 44 Middle Road.