

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 22 Nov. 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	3-4	On-site 11/16 through 11/22
NORTHEAST SAFETY (Flagging)	0	3	On-site 11/16 through 11/22
SUMMIT NATURAL GAS	0	0	-
CONSTRUCTION SERVICES AND IRRIGATION (CSI) – Dave Bernard, PWD Inspector	1	0	On-site 11/20
Glidden Paving	1	7	On-site 11/20
VISITORS			
Date	Name	Representing	Remarks
TYPICAL EQUIPMENT ON-SITE			
1-3 EXCAVATORS, 1 DOZERS, 1 LOADER, & 1 ROLLER (Storey Brothers)			
1-Paver, 3-Rollers (Glidden Paving)			
CONSTRUCTION ACTIVITIES			
Thurs., 11/16 – Reset culverts at 62 and 70 Middle Road. Graded driveway entrances to prep for pavement.			
Fri., 11/17 – Installed culverts at 76, 78, and 80 Middle Road. Continued grading driveway entrances.			
Sat., 11/18 & Sun., 11/19 – No Work			
Mon., 11/20 – Continued backing up edge of pavement, grading driveway entrances, installing culverts. Glidden paving on-site to pave driveway entrances on properties with existing paved driveways.			
Tues., 11/21 – Installed driveway culverts and ditched between Shirley Lane and Waterfall Way.			
Wed., 11/22 – Continue ditching and site clean-up.			
PROJECTED CONSTRUCTION ACTIVITIES			
Thurs., 11/23 – Happy Thanksgiving!			
Fri., 11/24 – No Work			
Sat., 11/25 & Sun., 11/26 – No Work			
Mon., 11/27 – Work on ditching and site clean-up. Flush and chlorinate water main.			
Tues., 11/28 – Site clean-up and winter erosion control.			
Wed., 11/29 – Possibly work on Byers property drainage.			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, November 16th – Installing culvert at 62 Middle Road.



Photograph 2: Thursday, November 16th – Grading driveway entrance and backing up pavement at 58 Middle Road.



Photograph 3 - Friday, November 17th – Graded driveway entrance at 72 Middle Road.



Photograph 4 - Friday, November 17th – Installing culvert at 78 Middle Road.



Photograph 5 – Monday, November 20th – Grading driveway entrance at 71 Middle Road.



Photograph 6 - Monday, November 20th – Paved driveway entrance at 72 Middle Road.



Photograph 7 – Tuesday, November 21st – Installing culvert and ditching north of Waterfall Way.



Photograph 8 - Tuesday, November 21st – Extended culvert and ditching in front of 44 Middle Road.