

DAILY CONSTRUCTION REPORT

Date: Monday, 06-11-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Mid 70"s
WIND: Light
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	5	Loam, seed, and mulch
Maine Drilling and Blasting	1	2	1 – Drill Rig
Ace Security		5 Flaggers	Flaggers for clean-up and drilling operations

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 – Roller
1 - Sweeper
1 - Loader
1 – Tractor with mulcher

TODAY'S CONSTRUCTION ACTIVITIES

Crew continued clean-up (loam, seed, and mulch) of disturbed areas from STA 50+00 to STA 38+00.
Maine Drilling and Blasting on site to begin blasting of bedrock for water main at Evergreen Lane toward the Falmouth town line.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
June 11, 2018



Photo 1 – Drilling for bedrock removal just north of Evergreen Lane



Photo 2 – Loam, seed, and mulch in front of 100 Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 11, 2018



Photo 3 – Clean-up in front of 100 Middle Road



Photo 4 – Placing loam in front of 88 Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 11, 2018



Photo 5 – Spreading grass seed over the loam



Photo 6 – Shaping the ditch in front of 88 Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 11, 2018



Photo 7 – Loam, seed, and mulch in front of 97 Middle Road



Photo 8 – Preparing to load probes for blasting bedrock just north of Evergreen Lane