

DAILY CONSTRUCTION REPORT

Date: Tuesday, 06-12-2018

PROJECT: Middle Road Improvements WEATHER: Clear **CLIENT:** Town of Cumberland TEMP: High 70"s 8-10 mph **CONTRACTOR:** Storey Brothers WIND: PROJECT MANAGER: Dan Diffin, P.E. **HUMIDITY:** Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks	
Storey Brothers	1	4	Loam, seed, and mulch	
Maine Drilling and Blasting	1	2	1 – Drill Rig	
Ace Security		5 Flaggers	Flaggers for clean-up and drilling operations	

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT		
2 - Excavators		

- 1 Roller
- 1 Sweeper
- 1 Loader
- 1 Tractor with mulcher

TODAY'S CONSTRUCTION ACTIVITIES

Crew continued clean-up (loam, seed, and mulch) of disturbed areas from STA 38+00 to Range Way.

Maine Drilling and Blasting on site to continue blasting bedrock for water main just north of Evergreen Lane toward the Falmouth town line.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue loam, seed, and mulch toward the area where construction stopped last fall.

Continue blasting for water main toward the Falmouth Town line.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland BY: Nick Thompson TITLE: Field Engineer
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS June 12, 2018



Photo 1 – Clean up in front of 76 Middle Road



Photo 2 – Placing loam in front of 72 Middle Road

SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS JUNE 12, 2018



Photo 3 – Preparing to blast for bedrock in front of 27 Middle Road



Photo 4 – Placing blasting mats

SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS JUNE 12, 2018



Photo 5 – Placing loam in front of 56 Middle Road



Photo 6 - Clean up in front of 62 Middle Road

SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS JUNE 12, 2018



Photo 7 - Clean up in front of 70 Middle Road



Photo 8 – Preparing for third blast of the day.