

DAILY CONSTRUCTION REPORT

Date: Wednesday, 06-13-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 70's
WIND: 8-10 mph
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Loam, seed, and mulch
Maine Drilling and Blasting	1	2	1 – Drill Rig
Ace Security		5 Flaggers	Flaggers for clean-up and drilling operations

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 – Roller
1 - Sweeper
1 - Loader
1 – Tractor with mulcher

TODAY'S CONSTRUCTION ACTIVITIES

Crew continued clean-up (loam, seed, and mulch) of disturbed areas from Range Way to Waterfall Way.
Maine Drilling and Blasting on site to continue blasting bedrock for water main just north of Evergreen Lane toward the Falmouth town line near 17 Middle Road.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue loam, seed, and mulch toward the area where construction stopped last fall near Evergreen Lane
Continue blasting for water main toward the Falmouth Town line.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
June 13, 2018



Photo 1 – Removing blasting mats after a blast



Photo 2 – Cleaning up area after a blast

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 13, 2018



Photo 3 – Loam, seed, and mulch around Range Way



Photo 4 – Loam, seed, and mulch across the road from Range Way

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 13, 2018



Photo 5 – Mulching in front of 53 Middle Road



Photo 6 – Loam and seed 45 Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 13, 2018



Photo 7 – Cleaning up after blasting for the day



Photo 8 – Drill holes for blasting the next day