

**DAILY CONSTRUCTION REPORT**

Date: Monday, 06-18-2018

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Overcast  
**TEMP:** Low 90's  
**WIND:** Calm  
**HUMIDITY:** High

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Loam, seed, and mulch
Maine Drilling and Blasting	1	2	1 – Drill Rig
Ace Security		5 Flaggers	Flaggers for clean-up and drilling operations

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 - Excavators
1 – Roller
1 - Sweeper
1 - Loader
1 – Tractor with mulcher

**TODAY'S CONSTRUCTION ACTIVITIES**

Crew worked on clean-up and loam, seed, and mulch at 70 Middle Road
Maine Drilling and Blasting on site to continue blasting bedrock for water main just north of Evergreen Lane toward the Falmouth town line near 15 Middle Road.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Continue blasting for water main toward the Falmouth Town line.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
June 18, 2018



Photo 1 – Removing blasting mats after a blast near 15 Middle Road



Photo 2 – Cleaning up after a blast just before 15 Middle Road



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JUNE 18, 2018



Photo 3 – Right after a blast in front of 15 Middle Road



Photo 4 – Drilling for blasting and clean up after a blast



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JUNE 18, 2018



Photo 5 – Cleaning up at the end of the day



Photo 5 – Cleaning up at the end of the day at driveway to 15 Middle Road