

DAILY CONSTRUCTION REPORT

Date: Wednesday, 06-20-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 70's
WIND: Calm
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1		Assisting Blasters
Maine Drilling and Blasting	1	2	1 – Drill Rig
Ace Security		3 Flaggers	Flaggers for blasting operations

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
1 – Roller
1 - Sweeper
1 - Loader
1 – Tractor with mulcher

TODAY'S CONSTRUCTION ACTIVITIES

Maine Drilling and Blasting on site to continue blasting bedrock for water main north of Evergreen Lane toward the Falmouth town line at Tall Pines Way.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue blasting for water main toward the Falmouth Town line.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
June 20, 2018



Photo 1 – Drilling for first blast of the day near Tall Pines Way



Photo 2 – Preparing for first blast of the day near Tall Pines Way

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 20, 2018



Photo 3 – Loading for first blast of the day near Tall Pines Way



Photo 4 – End of the day clean up in front of 15 Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 20, 2018



Photo 5 – End of the day compaction and clean up near Tall Pines Way



Photo 6 – End of the day compaction and clean up near Tall Pines Way