

**DAILY CONSTRUCTION REPORT**

Date: Thursday, 06-21-2018

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Clear  
**TEMP:** Low 80's  
**WIND:** Calm  
**HUMIDITY:** Low

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1		Assisting Blasters
Maine Drilling and Blasting	1	2	1 – Drill Rig
Ace Security		3 Flaggers	Flaggers for blasting operations

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 - Excavators
1 – Roller
1 - Sweeper
1 - Loader
1 – Tractor with mulcher

**TODAY'S CONSTRUCTION ACTIVITIES**

Maine Drilling and Blasting on site to continue blasting bedrock for water main north of Evergreen Lane toward the Falmouth town line at Tall Pines Way.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Continue blasting for water main toward the Falmouth Town line.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
June 21, 2018



Photo 1 – Cleaning up after blast near Tall Pines Way



Photo 2 – Loading for blast at Tall Pines Way



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JUNE 21, 2018



Photo 3 – Loading for first blast at Tall Pines Way



Photo 4 – Placing blasting mats for blast at Tall Pines Way