

DAILY CONSTRUCTION REPORT

Date: Tuesday, 06-26-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 70's
WIND: Calm
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	5	Water main installation
Maine Drilling and Blasting	1	2	1 – Drill Rig
Ace Security		3 Flaggers	Flaggers

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 - Excavators
2 – Roller
1 - Sweeper
1 - Loader
1 – Bull Dozer

TODAY'S CONSTRUCTION ACTIVITIES

-Maine Drilling and Blasting on site and completed blasting for water main at Falmouth Town Line then switched to the other side of the road and began blasting for gas main and underdrain.
-Storey Brothers crew continued installation of 12 inch water main in front of 17 Middle Road. They installed approximately 340 LF of 12 inch water main.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue blasting for bus turnaround and gas main.
Continue installation of 12 inch water main in front of 15 Middle Road.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
June 26, 2018



Photo 1 – Drilling bedrock for gas main on west side of the road near 4 Middle Road



Photo 2 – Assembling 12 inch gate valve and 6 X12 tee with 6 inch gate valve for hyd

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 26, 2018



Photo 3 – Backfilling and compacting water main trench



Photo 4 – Installing rubber for 12 inch water main installation

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 26, 2018



Photo 5 – Installing 12 inch water main



Photo 6 – Getting ready for a blast in front of 4 Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JUNE 26, 2018



Photo 7 – Right after a blast in front of 4 Middle Road



Photo 8 – Installing 12 inch water main with valve assembly near 15 Middle Road