

DAILY CONSTRUCTION REPORT

Date: Tuesday, 07-10-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 80's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Water service installation
Maine Drilling and Blasting	1	2	Blasting Bedrock
Ace Security		3 Flaggers	Flaggers

VISITORS

Time	Name	Representing	Remarks
All Day	Dave Bernard	Portland Water District	On site to inspect service installation

EQUIPMENT

3 - Excavators
2 - Roller
1 - Sweeper
1 - Loader
1 - Bull Dozer
1 - Track mounted drill rig

TODAY'S CONSTRUCTION ACTIVITIES

-Storey Brothers crew installed HYD at STA 7+70 and water services at 23 and 27 Middle Road
-Maine Drilling and Blasting on site to blast ledge for gas main and water main in front of 10 Middle Road

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue installation of residential water services and hydrants.
Maine Drilling and Blasting back on site to drill and blast for road construction and water service installation.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 10, 2018



Photo 1 – Preparing for blast in front of 10 Middle Road



Photo 2 – Excavating for HYD at STA 7+10

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 10, 2018



Photo 3 – Cleaning up after a blast in front of 10 Middle Road



Photo 4 – Backfilling after HYD installation

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 10, 2018



Photo 5 – Compacting HYD cross trench



Photo 6 – Placing gravel layer for HYD cross trench