

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 11 July 2018

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	3-5	On-site 07/09 through 07/11
ACE SECURITY (Flagging)	0	3-5	On-site 07/09 through 07/11
MAINE DRILLING AND BLASTING	1	2	On-site 07/09 through 07/11
Dave Bernard	1		On-Site 07/09 through 07/11
VISITORS			
Date	Name	Representing	Remarks
TYPICAL EQUIPMENT ON-SITE			
1-3 EXCAVATORS, 1 LOADER, 1 ROLLER, 1 MULCHER, AND 1 SWEEPER (Storey Brothers)			
1 – Drill Rig (Maine Drilling and Blasting)			
CONSTRUCTION ACTIVITIES			
Thurs., 07/05 – No Work			
Fri., 07/06 – No Work			
Sat., 07/07 & Sun., 07/08 – No Work			
Mon., 07/09 – Begin installation of water services on east side of Middle Road from Evergreen Lane to Falmouth Town Line			
Tues., 07/10 – Continued installation of water services for at 17, 23, and 27 Middle Road. Along with a HYD at STA 7+10			
Wed., 07/11 – Continued installation of water services at 10 Middle Road and HYD at STA 0+85			
PROJECTED CONSTRUCTION ACTIVITIES			
Thurs., 07/12 – Complete installation of water services, HYD, and air release valves			
Fri., 07/13 – Begin filling and flushing water main installed this year from Evergreen Lane to Falmouth Town Line			
Sat., 07/14 & Sun., 07/15 – No Work			
Mon., 07/16 – Begin installation of gas main and underdrain at Evergreen lane toward Falmouth Town Line			
Tues., 07/17 – Continue installation of gas main and underdrain toward Falmouth Town Line			
Wed., 07/18– Continue working on installation of gas main and underdrain toward Falmouth Town Line. Begin box cut for road reconstruction at Evergreen Lane.			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Monday, July 9th – Drilling for blasting near 10 Middle Road



Photograph 2: Monday, July 9th – Backfilling water service at Tall Pines Way



Photograph 3 - Monday, July 9th – Backfilling water service at 4 Tall Pines Way



Photograph 4 - Tuesday, July 10th – Preparing for blast near 10 Middle Road



Photograph 5 – Tuesday, July 10th – Excavating for HYD at STA 7+10



Photograph 6 - Tuesday, July 10th – Backfilling HYD at STA 7+10



Photograph 5 – Wednesday, July 11th – Backfilling and compacting water service at 10 Middle Road



Photograph 6 - Wednesday, July 11th – Backfilling around valve boxes for HYD at STA 0+85

\\nserver\CFS\TCU\Middle Road\Construction\Weekly Reports\Photos\2018\Weekly Photos 0705-0711 2018.docx

July 12, 2018

Page 4 of 4