

DAILY CONSTRUCTION REPORT

Date: Thursday, 07-12-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Mid 70"s
WIND: Calm
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Water service installation
Maine Drilling and Blasting	1	2	Blasting Bedrock
Ace Security		3 Flaggers	Flaggers

VISITORS

Time	Name	Representing	Remarks
All Day	Dave Bernard	Portland Water District	On site to inspect service installation

EQUIPMENT

3 - Excavators
2 - Roller
1 - Sweeper
1 - Loader
1 - Bull Dozer
1 - Track mounted drill rig

TODAY'S CONSTRUCTION ACTIVITIES

-Storey Brothers crew installed last water service at 4 Middle road
-Maine Drilling and Blasting on site to blast ledge for gas main and water main. The drill rig broke down around 10am
-Storey Brothers began installation of underdrain just south of Evergreen Lane.
-Dave Bernard began filling and flushing new 12 inch DI water main from Evergreen Lane to Falmouth Town line

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue installation of 4 inch underdrain toward Falmouth Town Line around 10 Middle Road.
No blasting

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 12, 2018



Photo 1 – Water service installation at 4 Middle Road



Photo 2 – Installing 4 inch underdrain near 23 Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 12, 2018



Photo 3 – Backfilling 4 inch underdrain near 23 Middle Road



Photo 4 – Excavating for 4 inch underdrain near existing bus turnaround

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 12, 2018



Photo 5 – Cleaning up edge of road after underdrain installation



Photo 6 – Excavating for 4 inch underdrain near existing bus turnaround