

**DAILY CONSTRUCTION REPORT**

Date: Monday, 07-16-2018

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Clear  
**TEMP:** Mid 80"s  
**WIND:** Calm  
**HUMIDITY:** High

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Water service installation
Maine Drilling and Blasting	1	3	Worked on drill rig
Ace Security		3 Flaggers	Flaggers
Summit Gas	1	2	Gas main installation

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

3 - Excavators
2 - Roller
1 - Sweeper
1 - Loader
1 - Bull Dozer
1 - Track mounted drill rig

**TODAY'S CONSTRUCTION ACTIVITIES**

-Storey Brothers crew began installation of the 4 inch gas main south of Evergreen Lane. Storey Brothers provided the excavation and backfill and Summit Gas on site to install.
-Maine Drilling and Blasting completed blasting for the project near 4 Middle Road.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Continue installation of 4 inch gas main between 10 and 4 Middle Road.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
July 16, 2018



Photo 1 – Backfilling 4 inch gas main near existing bus turnaround



Photo 2 – Excavating for 4 inch gas main



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JULY 16, 2018



Photo 3 – Preparing to blast for gas main and underdrain near 4 Middle Road



Photo 4 – Backfilling gas main near 10 Middle Road



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JULY 16, 2018



Photo 5 – Gas main trench around HYD near existing bus turnaround



Photo 6 – Backfilling 4 inch gas main near existing bus turnaround