

DAILY CONSTRUCTION REPORT

Date: Tuesday, 07-17-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast, Heavy Showers PM
TEMP: High 70's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Water service installation
Maine Drilling and Blasting	1	1	Worked on drill rig
Ace Security		3 Flaggers	Flaggers
Summit Gas	1	2	Gas main installation

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 - Excavators
2 - Roller
1 - Sweeper
1 - Loader
1 - Bull Dozer
1 - Track mounted drill rig

TODAY'S CONSTRUCTION ACTIVITIES

-Storey Brothers crew continued installation of the 4 inch gas main in front of 10 Middle Road toward 4 Middle Road. Storey Brothers provided the excavation and backfill and Summit Gas on site to install. Left site in the afternoon.
-Maine Drilling and Blasting on site to work on drill rig and demob

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Complete installation of 4 inch gas main between.
Begin excavation for full depth road reconstruction at Evergreen Lane.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 17, 2018



Photo 1 – Installing 4 inch gas main between 10 and 4 Middle Road



Photo 2 – Placing sand over 4 inch gas main

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 17, 2018



Photo 3 – Backfilling 4 inch gas main



Photo 4 – Compacting sand over 4 inch gas main

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 17, 2018



Photo 5 – Excavating for 4 inch gas main