

DAILY CONSTRUCTION REPORT

Date: Wednesday, 07-18-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Low 80's
WIND: Calm
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Water service installation
Ace Security		3 Flaggers	Flaggers
Summit Gas	1	2	Gas main installation

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 - Excavators
2 - Roller
1 - Sweeper
1 - Loader
1 - Bull Dozer
1 - Track mounted drill rig

TODAY'S CONSTRUCTION ACTIVITIES

-Storey Brothers crew completed installation of the 4 inch gas main at Falmouth Town Line. Storey Brothers provided the excavation and backfill and Summit Gas on site to install. The crew also completed the installation of the 4 inch UD
-Storey Brothers began stripping pavement and box cut for road reconstruction south of Evergreen Lane

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue excavation for full depth road reconstruction.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 18, 2018



Photo 1 – Placing stone on 4 inch underdrain in front of 4 Middle Road



Photo 2 – Installing 4 inch underdrain in front of 4 Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 18, 2018



Photo 3 – Installing gas main at Falmouth Town Line



Photo 4 – Ledge removal at Falmouth Town Line

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 18, 2018



Photo 5 – Placing stone over 4 inch underdrain



Photo 6 – Removing pavement for full depth road construction south of Evergreen Lane

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 18, 2018



Photo 7 – Making gas main connection with work completed in 2017



Photo 8 – Removing pavement for full depth road construction south of Evergreen Lane