

DAILY CONSTRUCTION REPORT

Date: Thursday, 07-19-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Low 80's
WIND: Calm
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Water service installation
Ace Security		3 Flaggers	Flaggers

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 - Excavators
2 - Roller
1 - Sweeper
1 - Loader
1 - Bull Dozer

TODAY'S CONSTRUCTION ACTIVITIES

-Storey Brothers crew excavated to subgrade for full depth road reconstruction and placed subbase gravel from STA 14+00 to STA 10+50.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue excavation for full depth road reconstruction.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 19, 2018



Photo 1 – Excavating to subgrade for full depth road reconstruction



Photo 2 – 350 feet on the east side of Middle Road complete

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 19, 2018



Photo 3 – Excavating to subgrade and placing fabric for full depth road reconstruction



Photo 4 – Compacting subgrade

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 19, 2018



Photo 5 – West side of Middle Road at STA 10+50, ending point for the day



Photo 6 – Grading subbase gravel

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 19, 2018



Photo 7 – Placing subbase gravel STA 11+00



Photo 8 – Compacting subbase gravel