

DAILY CONSTRUCTION REPORT

Date: Friday, 07-20-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: Low 80's
WIND: Calm
HUMIDITY: Low

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	3	Box Cut
Ace Security		3 Flaggers	Flaggers

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 - Excavators
2 - Roller
1 - Sweeper
1 - Loader
1 - Bull Dozer

TODAY'S CONSTRUCTION ACTIVITIES

-Storey Brothers crew excavated to subgrade for full depth road reconstruction and placed subbase gravel from approximately STA 10+50 to 8+00

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue excavation for full depth road reconstruction.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 20, 2018



Photo 1 – Compacting subbase gravel near STA 8+00



Photo 2 – Compacting subbase gravel

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 20, 2018



Photo 3 – Grading subbase gravel near existing bus turnaround



Photo 4 – Excavating to base grade on east side of Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 20, 2018



Photo 5 – Checking base grade for full depth construction



Photo 6 – Compacting base material

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 20, 2018



Photo 7 – Placing fabric over base grade before gravel placement



Photo 8 – Excavating for full depth road reconstruction