

DAILY CONSTRUCTION REPORT

Date: Tuesday, 07-24-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast
TEMP: Low 80's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	3	Box Cut
Ace Security		3 Flaggers	Flaggers

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 - Excavators
2 - Roller
1 - Sweeper
1 - Loader
1 - Bull Dozer

TODAY'S CONSTRUCTION ACTIVITIES

-Storey Brothers crew removed pavement, excavated to subgrade for full depth road reconstruction, and placed subbase gravel from approximately STA 6+50 to 4+00

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue excavation for full depth road reconstruction near Tall Pines Way.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 24, 2018



Photo 1 – Placing and compacting subbase gravel



Photo 2 – Preparing to switch sides

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 24, 2018



Photo 3 – Compacting subbase gravel in front of 10 Middle Road



Photo 4 – Excavating to base grade near 15 Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 24, 2018



Photo 5 – Excavating to base grade near 15 Middle Road



Photo 6 – Checking base grade and placing fabric

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 24, 2018



Photo 7 – Grading subbase gravel



Photo 8 – Excavating for gravel placement