

**DAILY CONSTRUCTION REPORT**

Date: Friday, 07-27-2018

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Clear  
**TEMP:** Low 80's  
**WIND:** Calm  
**HUMIDITY:** High

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	3	Base Gravel
Ace Security		3 Flaggers	Flaggers

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

3 - Excavators
2 - Roller
1 - Sweeper
1 - Loader
1 - Bull Dozer

**TODAY'S CONSTRUCTION ACTIVITIES**

-Storey Brothers crew began placing base gravel and putting to grade. Worked on cleaning up side slopes and ditches.

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Fine grade from STA 14+00 to 0+00, begin cutting driveway pavement

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
July 27, 2018



Photo 1 – Placing reclaim base to prep for pavement



Photo 2 – Grading side slopes off edge of road



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JULY 27, 2018



Photo 3 – Installed culvert and graded bust turnaround at 4 Middle Road



Photo 4 – Grading reclaim near 23 Middle Road



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JULY 27, 2018



Photo 5 – Graded bus turnaround at 4 Middle Road



Photo 6 – Grading side slopes in front of 4 Middle Road



SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
JULY 27, 2018



Photo 7 – Preparing to place reclaim



Photo 8 – Working on side slopes in front of 4 Middle Road