

DAILY CONSTRUCTION REPORT

Date: Monday, 07-09-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Clear
TEMP: High 70's
WIND: Calm
HUMIDITY: Medium

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Water service installation
Maine Drilling and Blasting	1	2	Drilling ledge, STA 7+00, lt.
Ace Security		3 Flaggers	Flaggers

VISITORS

Time	Name	Representing	Remarks
Noon	David	Portland Water District	On site to inspect service installation

EQUIPMENT

3 - Excavators
2 - Roller
1 - Sweeper
1 - Loader
1 - Bull Dozer
1 - Track mounted drill rig

TODAY'S CONSTRUCTION ACTIVITIES

-Storey Brothers crew installed residential water service lines and curb stops on east side of roadway from #3 Middle Road to #15 Middle Road. Services installed this morning included #3 and #15 Middle Road, and #4 and #10 Tall Pines Way.
-Maine Drilling and Blasting drilled ledge at STA 7+00, left at the time of SME's site visit.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Complete installation of residential water services and hydrants.
Maine Drilling and Blasting back on site to drill and blast for road construction and water service installation.
Installation of gas main scheduled to start Monday, 7-16/18.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Jeff Read

TITLE: Civil Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
July 9, 2018



Photo 1 – Water service installation at 3 Middle Road



Photo 2 – Installed water service at 4 Tall Pines Way

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 9, 2018



Photo 3 – Backfill water service at 10 Tall Pines Way



Photo 4 – Water service at 15 Middle Road

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
JULY 9, 2018



Photo 5 – Maine Drilling and Blasting drilling at STA 7+00, Left



Photo 6 – New curb at 161 Middle Road