

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 01 August 2018

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	3-5	On-site 07/26 through 08/01
ACE SECURITY (Flagging)	0	3-5	On-site 07/26 through 08/01
GLIDDEN PAVING	1	9	On-site 07/31
VISITORS			
Date	Name	Representing	Remarks
TYPICAL EQUIPMENT ON-SITE			
1-3 EXCAVATORS, 1 LOADER, 1 ROLLER, 1 MULCHER, AND 1 SWEEPER (Storey Brothers)			
1 – Paver (Glidden Paving)			
CONSTRUCTION ACTIVITIES			
Thurs., 07/26 – Completed box cut for full depth road reconstruction at Falmouth Town Line			
Fri., 07/27 – Began placing and grading reclaim			
Sat., 07/28 & Sun., 07/29 – No Work			
Mon., 07/30 – Fine graded Middle Road from STA 0+00 to STA 14+00			
Tues., 07/31 – Paved Middle Road from STA 0+00 to STA 14+00			
Wed., 08/01 – No Work			
PROJECTED CONSTRUCTION ACTIVITIES			
Thurs., 08/02 – No Work			
Fri., 08/03 – No Work			
Sat., 08/04 & Sun., 08/05 – No Work			
Mon., 08/06 – No Work			
Tues., 08/07 – No Work			
Wed., 08/08 – NO Work			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: Nick Thompson

TITLE: FIELD ENGINEER
PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, July 26th – Excavating to base grade at Tall Pines Way



Photograph 2: Thursday, July 26th – Grading subbase gravel near Falmouth Town Line



Photograph 3 - Friday , July 27th – Compacting reclaim near 10 Middle Road



Photograph 4 - Friday, July 27th – Grading reclaim near 23 Middle Road



Photograph 5 – Monday, July 30th – Fine grading near 15 Middle Road



Photograph 6 - Monday, July 30th – Grading new bus turnaround at 4 Middle Road



Photograph 7 – Tuesday, July 31st – Paving west travel lane near existing bus turnaround



Photograph 8 - Tuesday, July 31st – Paving east travel lane near Tall Pines Way