

**DAILY CONSTRUCTION REPORT**

Date: Thursday, 08-10-2017  
(Day 77)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Sunny  
**TEMP:** Low 80s  
**WIND:** Calm to light breeze  
**HUMIDITY:** Slightly Muggy

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Trucking and Labor support during Pavement Milling. Remedial road work
Ace Security		2	1 Flagger at each grinding work zone
Coastal Road Repair	1	1	Wirtgen pavement grinder

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 Excavator – CAT 290D & CAT 316F
1 Loader – Volvo 930H
1 Dozer - CAT D5K2
1 Roller - Ingersoll SD116DX
Idle - Komatsu pc78us Mini-excavator, Deere 970 Tractor (w/ Harper-Goossen SB5400 Straw Blower) FLEXIROC Percussion Rock Drill (owned by McGoldrick for blasting ledge)

**TODAY'S CONSTRUCTION ACTIVITIES**

Started day milling pavement (8'2" wide and 3 ½" deep) in the south bound lane in a southerly direction starting from STA 49+50 (at 95 Middle Road) to STA 25+00 (at 50 Middle Road).
Turned milling machine around and milled approximately 4 feet of remaining pavement on the western shoulder in a northerly direction.
Switched alternating 1-way traffic lane to the west side of the road and milled the northbound lane in a southerly direction back to STA 25+00.
Turned milling machine around and milled pavement on the eastern shoulder in a northerly direction to the southern extent of blasting near STA 35+00.
Storey Brothers prepared the road for 2-way traffic and the 3 day pause in construction (Friday, Sat., & Sun.).

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

No road or waterline work planned for Friday, August 11 <sup>th</sup> . Lucas Tree Service to do light trimming prior to 11AM.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.
---

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
August 10, 2017



Beginning of 8'2' wide x 3 ½ inch deep pavement milling in southbound travel lane at STA 49+50 (near 95 middle Road) looking southward.



Milling shoulder of southbound lane in a northerly direction and conveying the millings onto trucks. These millings will be used later on the road as the top layer of gravel.