

DAILY CONSTRUCTION REPORT

Date: Friday, 08-11-2017
(Day 78)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sunny
TEMP: Upper 70s
WIND: Calm to light breeze
HUMIDITY: Dry

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Luca Tree Service	1	4	2 Boom Trucks

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

Lucas Tree Service - 2 Boom Trucks (used by Lucas tree Service)
Storey Brothers (all idle)
2 Excavators – CAT 290D & CAT 316F
1 Loader – Volvo 930H
1 Dozer - CAT D5K2
1 Roller - Ingersoll SD116DX
1 Komatsu pc78us Mini-excavator
1 Tractor - Deere 970 Tractor (w/ Harper-Goossen SB5400 Straw Blower)
McGoldrick – 1 FLEXIROC Percussion Rock Drill (idle)

TODAY'S CONSTRUCTION ACTIVITIES

Lucas Tree Service conducted some additional trimming of trees after transfer of the CMP wires was completed earlier in the week. Completed work by 11am.
No other work conducted.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

No work planned for the weekend.
Installation of water main extension to begin Monday.
Transfer of Cable Company wires onto the new poles to start next week.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
August 11, 2017



One of two boom trucks from Lucas Tree Service doing some supplemental trimming prior to 11am after the transfer of CMP wires was completed earlier in the week.



A view looking north from southern end of pavement (near 50 Middle Road) that was milled yesterday by Coastal Road Repair.