

DAILY CONSTRUCTION REPORT

Date: Tuesday, 08-14-2018

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Overcast
TEMP: Low 70's
WIND: Calm
HUMIDITY: High

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	3	Base Gravel
Ace Security		3 Flaggers	Flaggers

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

2 - Excavators
2 - Roller
1 - Sweeper
1 - Loader

TODAY'S CONSTRUCTION ACTIVITIES

-Storey crew continued clean up and topsoil placement along with seeding and mulching

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue clean up and placing topsoil, seed and mulch
Install driveway culverts

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers
- 4 Summit Natural Gas
- 5 Portland Water District

BY: Nick Thompson

TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
AUGUST 14, 2018



Photo 1 – Placing and raking topsoil near 3 Middle Road



Photo 2 – Placed topsoil near 3 Middle Road