

ENVIRONMENTAL • CIVIL • GEOTECHNICAL • WATER • COMPLIANCE

DAILY CONSTRUCTION REPORT

Date: Wednesday, 08-16-2017

(Day 81)

PROJECT:Middle Road ImprovementsWEATHER:Sunny w/scattered cloudsCLIENT:Town of CumberlandTEMP:Upper 70s to low 80's

CONTRACTOR: Storey Brothers WIND: Light breeze

PROJECT MANAGER: Dan Diffin, P.E. HUMIDITY: Slightly hazy, humid

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers		1	Laying out curb locations
J. Parsons Paving	1	5	Installing bituminous curb and paving around catch basin grates
Fairpoint		1	Shifting service drops

VISITORS

Time	Name	Representing	Remarks	

EQUIPMENT

1	Excavators -	CAT	316F	(idle)

- 1 Tractor Deere 970 with Harper-Goossen SB5400 Straw Blower (idle)
- 1 Dozer CAT D5K2 (idle)
- 1 Loader CAT 930H (idle)
- 1 FLEXIROC Percussion Rock Drill (idle McGoldrick)

TODAY'S CONSTRUCTION ACTIVITIES

Storey Brothers laid out locations for bituminous curb.

J. Parsons Paving crew placed bituminous curb and paved around remaining catch basin grates.

Fairpoint moved some of their service drops to facilitate the transfer of cable company wires onto new poles.

Off-site, Storey Brothers "bagged" water main pipe in preparation for starting water main extension next week.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Continue finish work on paved section of project (loam, seed, & mulch)

Stage water main pipe along blasted section of the project.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS August 16, 2017



Layout for placement of bituminous curb to be installed later in the day by J. Parson Paving.



Fairpoint employee shifting the location of particular telephone service drops that hinder the transfer of cable company wires onto new poles. Shown here across from Range Way.