

**DAILY CONSTRUCTION REPORT**

Date: Thursday, 08-17-2017  
(Day 82)

**PROJECT:** Middle Road Improvements  
**CLIENT:** Town of Cumberland  
**CONTRACTOR:** Storey Brothers  
**PROJECT MANAGER:** Dan Diffin, P.E.

**WEATHER:** Sunny w/scattered clouds  
**TEMP:** Upper 70s to low 80's  
**WIND:** Light breeze  
**HUMIDITY:** Slightly hazy, humid

**FIELD FORCE**

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	1-2	Loam, Seed, & Mulch
McGoldrick Brothers	1	3	Blasting for water main extension

**VISITORS**

Time	Name	Representing	Remarks

**EQUIPMENT**

2 Excavators – CAT 316F (Placing loam), CAT 330D (supporting blasting operation)
1 Tractor - Deere 970 with Harper-Goossen SB5400 Straw Blower
1 FLEXIROC Percussion Rock Drill (McGoldrick)
1 Dozer - CAT D5K2 (idle)
1 Loader – CAT 930H (idle)
1 Roller – Ingersoll SD116DX (idle)

**TODAY'S CONSTRUCTION ACTIVITIES**

Storey Brothers placed loam, seed, & mulch behind bituminous curb and other remaining untreated areas.
McGoldrick resumed drilling and blasting for the water main extension at 67 Middle Road southward

**TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES**

Continue finish work on paved section of project (loam, seed, & mulch)
Continue drilling and blasting for water main extension south of 67 Middle Road.

**QUALITY ASSURANCE**

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.
Dan Diffin (SME Project Mgr.) met with Cathy Coker of 15 Middle Road review proposed construction easement.

**DISTRIBUTION:**

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.  
CONSTRUCTION PHOTOS  
August 17, 2017



Placing loam (and then later seed & mulch) behind curb installed yesterday.



McGoldrick resumed drilling and blasting for the water main extension at 67 Middle Road southward.