

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 23 August 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	1-4	On-site 8/17 through 8/23
ACE SECURITY	0	2-3	On-site 8/17 through 8/23
MCGOLDRICK BROTHERS BLASTING	1	3	On-site 8/17 through 8/23
LUCAS TREE SERVICE	1	4	On-site 8/18
@AT WORK PERSONNEL		2	Flagging for Lucas Tree on 8/18
FAIRPOINT		1	On-site 8/21
VISITORS			
Date	Name	Representing	Remarks
TYPICAL EQUIPMENT ON-SITE			
1-2 EXCAVATORS, 1 DOZER, 1 LOADER, & 1 ROLLER (Storey Brothers)			
1 PERCUSSION ROCK DRILL (McGoldrick)			
2-BUCKET TRUCKS & 1 CRANE (Lucas - 8/18)			
1-BUCKET TRUCK (Fairpoint - 8/21)			
CONSTRUCTION ACTIVITIES			
Thurs., 8/17 - Complete loam, seed, & mulch in paved section. Resume blasting for water main extension south of 67 Middle Rd.			
Fri., 8/18 - Loam, seed, & mulch south of gully. Remove oak at 67 Middle at Pole 307. Continue blasting for water main extension.			
Sat., 8/19 & Sun., 8/20 - No Work.			
Mon., 8/21 - Start installation of water main extension. Continue blasting for water main extension.			
Tues., 8/22 - Install water line, hydrant and two air valves. Continue Blasting for Water main extension, services and cross culverts.			
Wed., 8/23 - Install water line. Continue blasting for water main and services.			
PROJECTED CONSTRUCTION ACTIVITIES			
Thurs., 8/24 - Install water line and continue blasting for water services.			
Fri., 8/25 - Install water line and continue blasting for water services.			
Sat., 8/26 & Sun., 8/27 - No Work.			
Mon., 8/28 - Water main extension.			
Tues., 8/29 - Water main extension.			
Wed., 8/30 - Water main extension.			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner - Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer - Sevee & Maher Engineers, Inc.
4. File

BY: Jeff Read, P.E.

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, August 17th - Placing loam (and then later seed & mulch) behind curb installed yesterday.



Photograph 2: Thursday, August 17th - McGoldrick resumed drilling and blasting for the water main extension at 67 Middle Road southward.



Photograph 3 – Friday, August 18th -. Placing crane and 2 bucket trucks for removal of large oak at 67 Middle Road. McGoldrick Brothers Blasting in background working away from the tree removal operation.



Photograph 4 - Friday, August 18th -. Storey Brothers worked north of tree removal placing loam and other finish work south of gully.



Photograph 5 – Monday, August 21st –Water Line Installation.



Photograph 6 - Monday, August 21st – Blasting Ledge for Water Line Installation.



Photograph 7 – Tuesday, August 22th – Hydrant and Air Valve Installation



Photograph 8 - Tuesday, August 22th – Watering the Road for Dust Control.



Photograph 9 – Wednesday, August 23rd – Drilling and Blasting for Water Service Installation.



Photograph 10 - Wednesday, August 23rd – Water Main Installation.