

WEEKLY CONSTRUCTION REPORT

PROJECT: MIDDLE ROAD IMPROVEMENTS

PERIOD ENDING: WED., 30 August 2017

JOB NO.: 16047.00

CLIENT: TOWN OF CUMBERLAND

CONTRACTOR: STOREY BROTHERS, INC.

PROJECT MANAGER: DAN DIFFIN

AVERAGE FIELD FORCE			
Name of Contractor	Non-manual	Manual	Remarks
STOREY BROTHERS EXCAVATING, INC.	1	4-5	On-site 8/24 through 8/30
ACE SECURITY	0	2-3	On-site 8/24 through 8/30
MCGOLDRICK BROTHERS BLASTING	1	3	On-site 8/24 through 8/30
CONSTRUCTION SERVICES AND IRRIGATION (CSI) – Dave Bernard			PWD Inspector on-site 8/24 to 8/30
JIM'S TREE SERVICE	1	2-3	On-site 8/28 to 8/30
VISITORS			
Date	Name	Representing	Remarks
8/28	Jay Arnold	PWD	Main installation and service locations
8/30	Chris Bolduc, Asst. Town Mgr.	Town of Cumberland	Inspection of cutting @ 15 Middle Rd.
TYPICAL EQUIPMENT ON-SITE			
3 EXCAVATORS, 1 DOZER, 2 LOADERS, & 2 ROLLERS (Storey Brothers)			
1 PERCUSSION ROCK DRILL (McGoldrick)			
1-BUCKET TRUCK & CHIPPER (Jim's Tree Service - 8/28 to 8/30)			
CONSTRUCTION ACTIVITIES			
Thurs., 8/24 – Install water line. Continue blasting for water main and services			
Fri., 8/25 – Install water line. Continue blasting for water main and services			
Sat., 8/26 & Sun., 8/27 – No Work.			
Mon., 8/28 – Install water line. Continue blasting for water main and services			
Tues., 8/29 – Install water line. Continue blasting for water main and services. Resume tree clearing for road work on Falmouth end.			
Wed., 8/30 – Install water line. Continue blasting for water main and services. Resume tree clearing for road work on Falmouth end			
PROJECTED CONSTRUCTION ACTIVITIES			
Thurs., 8/31 – Finished hydrant installation and start service installation along portion of installed water main.			
Fri., 9/1 – Continue water service installation along installed portion of water main.			
Sat., 9/2 & Sun., 9/3 – No Work.			
Mon., 9/4 – Continue water service installation along installed portion of water main.			
Tues., 9/5 – Continue water service installation along installed portion of water main.			
Wed., 9/6 – Flush and start disinfection of installed portion of water main.			
QUALITY ASSURANCE:			
SME on-site to review overall progress, verify materials & quantities, and inspect erosion control measures.			

DISTRIBUTION:

1. Owner – Town of Cumberland
2. Contractor - Storey Brothers
3. Engineer – Sevee & Maher Engineers, Inc.
4. File

BY: James C. Manzer, P.E., PTOE

TITLE: FIELD ENGINEER

PAGE 1 OF 1 PAGE



Photograph 1 – Thursday, August 24th - Tee and Gate Valve for Hydrant at STA 37+60.



Photograph 2: Thursday, August 24th - Water Main Installation at STA 37+75.



Photograph 3 – Friday, August 25th - Backfill Water Line Trench at STA 35+00.



Photograph 4 - Friday, August 25th – Removing Trench Box at STA 34+56



Photograph 5 – Monday, August 28th - Extremely shallow ledge at STA 34+50.



Photograph 6 - Monday, August 28th – Backfilling after water main installation near STA 33+50



Photograph 7 – Tuesday, August 29th – Assembling water main offset section to go under existing 24-inch culvert at STA 29+44.



Photograph 8 - Tuesday, August 29th – Placing a section of pipe prior to installing the offset section under culvert at STA 29+44.



Photograph 9 – Wednesday, August 30th – Trenching across road for hydrant at 54 Middle Road (STA 27+00).



Photograph 10 - Wednesday, August 30th – Ledge spoils from exposed bedrock outcropping in front of 70 to 72 Middle Road ready for removal.