

DAILY CONSTRUCTION REPORT

Date: Tuesday, 08-31-2017

(Day 92)

PROJECT: Middle Road Improvements WEATHER: Sunny w/ scattered clouds

CLIENT:Town of CumberlandTEMP:Mid 70sCONTRACTOR:Storey BrothersWIND:BreezyPROJECT MANAGER:Dan Diffin, P.E.HUMIDITY:Dry

FIELD FORCE

Name of Contractor	Supervisor 1	Non-Supervisor	Remarks		
Storey Brothers		4	Installing 1 hydrant and 5 water services		
Ace Security		3 Flaggers	1 Flagger at each end of work zone plus "Breaker".		

VISITORS

Time	Name	Representing	Remarks		
7:45 am (estimate)	Lieutenant Young	Cumberland Police Dept.	Investigating vehicle accident in work zone. See photos on page 3		

EQUIPMENT

3 Excavators –	CAT	3161	CAT	330D	CAT 314F
J LAGGRAIGIS	-	0106.	-	JJUD.	O/AI

- 2 Smooth Drum Rollers IR 116D, Volvo 540
- 1 Dozer Deer 550H
- 2 Loaders CAT 930H, CAT 930M

TODAY'S CONSTRUCTION ACTIVITIES

Installed the hydrant at STA 37+60 then installed five (5) "short side" water services at house numbers 77, 81 (vacant), 85, and 87 (front & back).

Loaded blasting spoils onto dump truck with excavator for removal off-site.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Install temporary striping on paved portion of project.

Renew "short side" water service at 95 Middle Road onto new water main.

Install new "long side" water services on the west side of the road from 88 Middle Road southward.

Continue to remove blast spoils from work zone.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.


DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland BY: James C. Manzer, P.E., PTOE TITLE: Field Engineer
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS August 31, 2017



Trenching across road for hydrant at 76 Middle Road (STA 37+60).



Installing water service from new water main extension to curb stop at 77 Middle Road.



Location of water service at 77 Middle Road per the homeowner for convenient connection at later date.

SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS August 31, 2017



Location where southbound vehicle went off the west side of the road in front of 88 Middle Road as viewed from the north looking south. Pole #315 in background. Note tire marks on each side of mound in front of tree.



Same location as photo above but viewed from the western side.