

ENVIRONMENTAL • CIVIL • GEOTECHNICAL • WATER • COMPLIANCE

Saves & Mahar Engineers Inc

Date: Tuesday, 08-08-2017

(Day 75)

PROJECT: Middle Road Improvements WEATHER: Cloudy w/ occasional hazy sun

CLIENT:Town of CumberlandTEMP:Low 70sCONTRACTOR:Storey BrothersWIND:Light breezePROJECT MANAGER:Dan Diffin, P.E.HUMIDITY:Slightly Muggy

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Owner as Lead Operator.
Ace Security		2	1 Flagger at each end of blast work zone
On Target Utility Services	1	4	2 boom trucks & crews to transfer CMP wires onto new poles
Northeast Safety		2	1 Flagger at each end of pole work zone
McGoldricks	1	2	Blasting for water main extension
Lucas Tree Service	1	2	Cutting/trimming trees for CMP
Summit Natural Gas	1	0	Marking routes for services to houses

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

- 2 Excavator CAT 290D Excavator (supporting blasting) & CAT 316F (supporting catch basin and driveway work)
- 1 Loader Volvo 930H (with sweeper attachment for sweeping up after blasting)
- 1 Roller Ingersoll SD116DX (used to recompact road after blasting)
- Idle Komatsu pc78us Mini-excavator, CAT D5K2 Dozer, Deere 970 Tractor (w/ Harper-Goossen SB5400 Straw Blower)
- 2 Boom Trucks (used by On Target Utility Services to transfer electrical wires for CMP)
- 1 Boom Truck (owned by Lucas Tree Service)
- 1 Percussion Rock Drill (owned by McGoldrick for blasting ledge)

TODAY'S CONSTRUCTION ACTIVITIES

Storey Brothers installed frame & grates on drainage structures and prepared driveway aprons for pavement.

McGoldrick resumed blasting ledge for water main extension southward in front of 71 Middle Road.

On Target transferred CMP wires through gully and Pole #307 (near large oak to be removed at 67 Middle Road).

Lucas Tree on-site to trim trees for power lines south of blasting work.

Summit Natural Gas representative contacted homeowners and marked out routes of services line to homes.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Storey Brothers to resume finishing work on initial phase including driveway apron paving.

McGoldrick to resume blasting. On Target to run new conductor through poles in the middle section of the project.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland BY: Jim Manzer, P.E., PTOE TITLE: Field Engineer
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

SEVEE & MAHER ENGINEERS, INC. CONSTRUCTION PHOTOS August 8, 2017



View looking north in front of 71 Middle Road just after an explosive charge.



Storey Brothers installing frame & grates on catch basins and preparing driveways for pavement. CB-6E shown here in front of 125 Middle Road prior to placing loam & seed.