

DAILY CONSTRUCTION REPORT

Date: Tuesday, 09-06-2017
(Day 95)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Cloudy w/ thunderstorms
TEMP: Mid 60s
WIND: Calm to light breeze
HUMIDITY: Damp

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Installing water services
Ace Security		3	Flagger at each end of work zone plus "breaker"
Construction Services & Irrigation, Inc.	1		Dave Bernard, PWD Inspector
Summit Natural Gas		3	Staging gas main sections for installation next week.

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 Excavators – CAT 316L, CAT 330D, CAT 314F
2 Smooth Drum Rollers – IR 116D, Volvo 540
1 Dozer – Deere 550H
2 Loaders – CAT 930H, CAT 930M

TODAY'S CONSTRUCTION ACTIVITIES

Installed two (2) "long side" water services on the west side of the road (#62 & #70) and three "short side" services (#57, #63, #67) working in a southerly direction. Total length of five (5) services (1" copper) = 138.5 feet.
Progress hampered by occasionally heavy mid-day rains from 11:45am to 2:45 pm totaling about 0.4 inches.
Summit Natural Gas staged pipe on west side of road south of STA 48+50 (end of previously installed pipe).

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Finish up installing water services at south end of installed section of water main extension.
Summit Natural Gas to weld up sections of 4-inch plastic gas main staged on the site today.
Pavement milling scheduled for Thursday has been postponed indefinitely.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: James C. Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
September 6, 2017



Steep ledge face at base of rock wall at 72 Middle Road. Crew to return the following day to install water service.



Installing "long side" water service at 70 Middle Road. Homeowner arranged with Contractor to have homeowner side blasted the previous week.