

DAILY CONSTRUCTION REPORT

Date: Thursday, 09-07-2017
(Day 96)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: AM Cloudy, PM Partly Sunny
TEMP: Low 60s to low 70's
WIND: Light breeze
HUMIDITY: AM Damp, PM Dry

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Installing water services
Ace Security		3	Flagger at each end of work zone plus "breaker."
Construction Services & Irrigation, Inc.	1		Dave Bernard, PWD Inspector
Summit Natural Gas		3	Staging and welding gas main sections for installation next week.
ICON Construction, Inc.	1	1	Wire transfers for the cable company (Spectrum).

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 Excavators – CAT 316L, CAT 330D, CAT 314F
2 Smooth Drum Rollers – IR 116D, Volvo 540
1 Dozer – CAT D5K2
2 Loaders – CAT 930H, CAT 930M

TODAY'S CONSTRUCTION ACTIVITIES

Finished installing water services at the southern end of the installed section of water main extension.
Summit Natural Gas staged and welded pipe on west side of road southward from previous day.
ICON Utility Construction began to transfer wires for the cable company.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Install drain manhole MH-5A at STA 48+50, 15'RT. Start work at drainage easement between 53 & 55 Middle Road.
Start filling (& air purging) installed section of water main extension for subsequent pressure test and flushing.
Summit Natural Gas to continue staging and welding sections of 4-inch plastic gas main.
ICON Utility Construction to continue wire transfers for cable company.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: James C. Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
September 7, 2017



Tapping installed (but empty) section of water main extension for water service at 55 Middle Road near STA 27+60, RT (across the road from Rangeway).



Additional ledge had to be broken up with a hoe ram attachment to excavator to install the final water service (at 72 Middle Road) near STA 36+60, LT.