

DAILY CONSTRUCTION REPORT

Date: Friday, 09-08-2017
(Day 97)

PROJECT: Middle Road Improvements
CLIENT: Town of Cumberland
CONTRACTOR: Storey Brothers
PROJECT MANAGER: Dan Diffin, P.E.

WEATHER: Sunny, Clear
TEMP: Low 70's
WIND: Light breeze
HUMIDITY: Dry (moist ground)

FIELD FORCE

Name of Contractor	Supervisor	Non-Supervisor	Remarks
Storey Brothers	1	4	Misc. drainage work
Ace Security		3	Flagger at each end of work zone plus "breaker."
Construction Services & Irrigation, Inc.	1		Dave Bernard, PWD Inspector
Summit Natural Gas		3	Staging and welding gas main sections for installation next week.

VISITORS

Time	Name	Representing	Remarks

EQUIPMENT

3 Excavators – CAT 316L, CAT 330D, CAT 314F
2 Smooth Drum Rollers – IR 116D, Volvo 540
1 Dozer – CAT D5K2
2 Loaders – CAT 930H, CAT 930M

TODAY'S CONSTRUCTION ACTIVITIES

Install drain manhole MH-5A at STA 48+50, 15'RT. Start work at drainage easement between 53 & 55 Middle Road.
Start filling (& air purging) installed section of water main extension for next week's pressure test and flushing.
Summit Natural Gas continued to stage and weld sections of 4-inch plastic gas main for installation next week.

TOMORROW'S ANTICIPATED CONSTRUCTION ACTIVITIES

Resume installation of natural gas main near STA 49+00 southward.
ICON Utility Construction to resume wire transfers for cable company.

QUALITY ASSURANCE

SME on-site to oversee progress, facilitate communications, and inspect erosion control measures.

DISTRIBUTION:

- 1 SME
- 2 Town of Cumberland
- 3 Storey Brothers, Inc.
- 4 Summit Natural Gas
- 5 Central Maine Power

BY: James C. Manzer, P.E., PTOE TITLE: Field Engineer

SEVEE & MAHER ENGINEERS, INC.
CONSTRUCTION PHOTOS
September 8, 2017



Installing the drain manhole MH-5A at STA 48+50, 15'RT just north of the paved section of the project across from 95 Middle Road.



Installing the cross culvert near STA 26+85 and beginning the work on the drainage easement between 53 and 55 Middle Road.